



**TELANGANA STATE POWER GENERATION CORPORATION LIMITED**

VIDYUT SOUDHA :: HYDERABAD - 500082

**Daily Generation Report : 27-06-2016**

Station	Unit	Capacity (MW)	Daywise generation in MU			1st to 27th Jun		1st Apr to 27th Jun	
			25-06-16	26-06-16	27-06-16	Gen (MU)	PLF (%)	Gen (MU)	PLF (%)
<b>Thermal Power Stations</b>									
Kothagudem - ABC	Unit 1	60.0	1.05	1.01	1.05	26.50	68.15	91.56	72.25
	Unit 2	60.0	1.17	1.10	1.12	30.26	77.83	94.75	74.77
	Unit 3	60.0	1.06	1.05	1.05	28.26	72.69	88.67	69.98
	Unit 4	60.0	1.19	1.19	1.20	33.00	84.89	106.42	83.98
	Unit 5	120.0	2.16	2.11	1.96	56.26	72.35	182.56	72.03
	Unit 6	120.0	2.14	2.10	1.95	55.81	71.77	178.51	70.43
	Unit 7	120.0	1.80	1.86	1.85	33.79	43.45	149.36	58.93
	Unit 8	120.0	1.64	1.71	1.69	35.33	45.43	143.29	56.54
	Station	720.0	12.20	12.12	11.88	299.21	64.13	1035.11	68.07
Kothagudem - V & VI	Unit 9	250.0	4.64	4.63	4.51	112.20	69.26	454.46	86.07
	Unit 10	250.0	4.44	4.64	4.42	118.75	73.30	453.17	85.83
	Unit 11	500.0	8.57	8.57	8.95	236.97	73.14	761.90	72.15
	Station	1000.0	17.65	17.85	17.88	467.92	72.21	1669.53	79.05
Kakatiya - I	500.0	8.36	8.37	8.36	203.28	62.74	703.35	66.61	
Kakatiya - II	600.0	10.44	10.52	10.44	290.86	74.81	736.41	58.11	
Total Kakatiya - I & II	1100.0	18.80	18.89	18.80	494.14	69.32	1439.76	61.97	
Ramagundam - B	62.5	1.40	1.38	1.39	37.60	92.84	120.25	91.10	
<b>TSGENCO Thermal</b>	<b>2882.5</b>	<b>50.04</b>	<b>50.24</b>	<b>49.95</b>	<b>1298.87</b>	<b>69.54</b>	<b>4264.65</b>	<b>70.05</b>	
<b>Hydro Power Stations</b>									
Priyadarshini Jurala	234.0								
Lower Jurala	80.0								
Srisaillam Left	900.0								
Nagarjunasagar	815.6				9.45		16.36		
Nagarjunasagar Left Canal	60.0								
Pulichintala									
Singur	15.0								
Nizamsagar	10.0								
Pochampad	36.0								
Peddapalli Mini Hydro	9.2								
Palair Mini Hydro	2.0								
<b>TSGENCO Hydro</b>	<b>2161.8</b>				<b>9.45</b>		<b>16.36</b>		
<b>TSGENCO Solar</b>	<b>1.0</b>				<b>0.09</b>		<b>0.37</b>		
<b>TSGENCO Total</b>	<b>5045.3</b>	<b>50.05</b>	<b>50.24</b>	<b>49.95</b>	<b>1308.41</b>		<b>4281.38</b>		

Outage of Thermal Units

Nil

Outage of Hydro Units

Nagarjunasagar # 3 (100.8MW) is under shutdown for replacement of damaged trashrack elements in upstream from 10:45 on 07/06/16

Srisaillam Left Bank units 1 to 6 (150MW each) is under shutdown for removal of rock muck/boulders from river from 11:00 on 13/05/16